

	INTEGRATED MANAGEMENT SYSTEM	Document No.: SF-D&P-E22
	SYSTEM FORM	Revision No.: 01
	TITLE: RMU ENERGIZATION AND HANDOVER FORM	Effective Date: 20 Sep. 18
		Page 1 of 1

Part-01 (Development)

Substation/Location Job No

Contractor W/O No:.....

Scheduled Energization Date : Time :

a. Information of Equipment:

Sl No	Manufacturer Name	Manufacturing Year	Equipment Sl. No.	No. of CB Unit	Remarks

b. Check List:

Sl. No.	Item to be check	Status		Remarks
		Ok	Not Ok	
01	Earthing Connection	Ok	Not Ok	
02	No. of Termination Kit Nos.		
03	Manual and Electrical operation of CBs	Ok	Not Ok	
04	Manual and Electrical operation of isolators	Ok	Not Ok	
05	Indicators	Ok	Not Ok	
06	Gas pressure	Ok	Not Ok	
07	Cable Termination	Ok	Not Ok	
08.	Earthing resistance Ω (Ohm)		



Notified that the Cable is ready for Energization.

.....
Signature of the Contractor Representative

Certified that the above line is ready for energization.

..... SAE (Development & MW) SAE (S&D) SAE (Network Operation)
..... AE/ SDE (Development & MW) AE/ SDE (S&D) AE/ SDE (Network Operation)

Forwarded for future Operation & Maintenance.

..... Executive Engineer (Development & MW)  Standard Operating Procedure (SOP) Executive Engineer (S&D)  Execution of Engineering Works
--	---